

Mytholmroyd Flood Alleviation Scheme

The Environment Agency are working in partnership with Calderdale Council and VBA to deliver the Mytholmroyd Flood Alleviation Scheme

Information Bulletin No. 8 – June 2018

TRAFFIC MANAGEMENT

The programme of construction activities is now well underway in the village. Much of the programme requires some level of work in the highway. We are using Bluetooth technology which allows us to monitor the queues and provides data around journey times through the village.

Additional traffic management will be in place on Midgley Road for approximately six weeks while drainage works take place. The lights will be manually controlled to manage traffic flows, especially at peak times.



We understand the inconvenience that the traffic management causes and appreciate your patience whilst our work continues.



Cupcake Day



Cupcakeday.org.uk

This Friday 15th VBA are supporting Cupcake Day at the Red Acre Compound to raise awareness and to raise money for the Alzheimer's Society. Every crumb raised on Cupcake Day will go towards helping this charity! Please come and join us between 9.30am and 1pm for a coffee and cake!

Pedestrian Crossings

Currently there is one temporary pedestrian crossing in the village, located on Burnley Road by the Caldene Avenue junction. In order to maintain the flow of traffic, there is an increased waiting time for pedestrians at this crossing. We recognise that a longer wait is sometimes frustrating, but we urge pedestrians to wait for the green light before crossing. The crossing opposite the war memorial is not in use – please do not try to cross at this location.

CONSTRUCTION UPDATE

Area E – Caldene Bridge

Work is progressing on the service diversions to facilitate construction of the new bridge. BT are currently undertaking their diversion work, with Yorkshire Water to follow.

Area C – Mytholmroyd Bridge & St Michaels Church

Work has commenced to install an access road to the rear of the church.

Area M – Burnley Road Surface Water Drainage

We are currently improving the connection to the existing pumping station at the junction of Midgley Road and Burnley Road.

Cragg Brook

Work has temporarily slowed down on Cragg Brook while we manage some difficult ground conditions. We are still on track for the new footbridge being installed in August though!

Listen out for Mark Tupman on Hebden Radio on 21st June from 10am talking about progress of the scheme so far!



For our FAQs and more information visit www.eyeoncalderdale.com 'flood works'

Contact us!

If you have any concerns or questions please come and talk to a member of the team at the Red Acre Site. Alternatively, you can contact us by email - mytholmroydFAS@environment-agency.gov.uk Look out for news updates on Twitter by following @EnvAgencyYNE and at www.eyeoncalderdale.com. Sign up to receive this Bulletin to your email address – send 'subscribe' to mytholmroydFAS@environment-agency.gov.uk